

Expense of Covering Sun House Roof. 1846.

27 ¹ / ₂	Boxes Tin Plate	sd	\$ 50.	233. 73.
"	Spright Cartage. &c	a	50 ^o	13. 75.
3 ¹ / ₆	Copper Nails. No 4	a	25 ^o	73.
9 ¹ / ₂	Shingle & " Iron.	a	5 ^o	59.
2 ¹ / ₆	Solder.	a	7 ^o	34.
1/2	Bush. Charcoal	a	10 ^o	5.
	Cash			249. 23.

Labor. Acct

4.	days. for 4 hands. putting on	a	4 ^o	16. 00.
2	" " 2 " at Chimneys Scuttle &c	a	4 ^o	4. 00.
45.	" " 1 " Trimming & preparing	a	40 ^o	18. 50.
	For Labor.			\$ 38. 50
	Add Cash.			249. 23
	Total.			\$ 287 73

4945. feet. Roof. Covering cost. 287 73. Equal to 5 cents and 8 mills per foot.

New Lebanon.

June 1846.
New York.

Expense of Coaching

San House Prof.
with tire ..

June 1846.

New Lebanon ..

New York

Expense of labor &c done at the Barr Foundation
 Commencing April 18th 1843. Ending August 5. 1843,

73.	Days work. Digging, &c.	= = = @ 8 ^{cts} .	73. 00.
22.	" Team. 2 yokes oxen moving dirt stones &c.	16 ^{cts} .	44. 00.
"	Job of sawing & cutting stone	---	123. 25.
460.	Days work laying stone, rough walls & all.	@ 8 ^{cts} .	460 00.
83	" " Digging, Blasting Stone &c.	@ 8 ^{cts} .	83. 00.
65.	Team work drawing stone 3 yokes.	@ 2^{cts}.	195. 00.
1	House for making mortar.	---	30. 00.
13.	Days smith work.	@ 10 ^{cts} .	16 25.
1460	Bush. sand, drawing &c.	@ 3 ^{cts}	43. 80.
451.	Yds. Lime.	@ 20 ^{cts} .	90. 20.
5	Keys Powder.	@ 20 ^{cts} .	12 50.
			<u>1171. 00.</u>

Am^t of Labor
Done at the Great
Barn Foundation

W.H.B.
3

Pray for our hour of need

In 1861

\$ 9

126.	Days work.	ad. 8/ per day.	126. 00,
5	With learn.	ad. 20/ " "	12. 50.
	For Information & Exp. of Albany Hudson "		5. 00.
8 bush	Charcoal.	ad 10/	00 20.
	Clay Potters		00 12 1/2
9	Days Smiths work.	ad 12/	00 10.
180 lb.	Lead Pipe	ad 8 1/2 per ft	15 12.
75	Brick	50 per thousand	00 - 37
1	Marble Stone	ad.	1 - 30.
69 lb.	Lead	ad 5 1/2	3 - 79
40 lb.	Packing Cord	ad 2 1/6	7. 50.
720.	feet 1 1/2 inch Iron Pipes	ad 2/	180 00
5	Branch Pipes	ad 4/	5 00
1	Cap	ad 2 1/2	1 25.
3.	Elbows.	ad 50/9	1. 50
3.	Circles	ad 75/9	2. 25.
150 feet	2 inch Iron Pipes.	ad 30 9	45 00.
9 1/2 lb.	Sea Lead	ad 5 1/2	5. 17.
	Traveling Expenses. to New York.		6. 28.
"	Cartage & Freight on pipes &c.		5. 75.
8 lb.	Putty for gaskets	ad 10/	1. 20.
250 lb.	Lead pipe 1/2 inch	ad 8/	20. 00.
10.	Days work.	ad 8/ per day	10 00.
			459 12
130.	Sheet lead	ad 5/	6 50.
			465 60

Account of Iron
Aqueduct

396 feet Bot.
50, laid down

1844

20

20
2 39 $\frac{1}{2}$
18 $\frac{1}{2}$
<hr/>
2 79
2 23
<hr/>
5 02